ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ .....

ಪುಟದ ಸಂಖ್ಯೆ .....

ಕಡತದ ಸಂಖ್ಯೆ EE(Y)/ 250/23-24

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ

ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ.

ವಿಷಯ:– Improvements, developments and constryction of Lead off drain from Venkatala Lake View layout to Yelahanka Waste weir and Samudaya Bhavana at Ambedkar nagara and Additional floor to Someshwara Temple Samudaya Bhavana and Kanakanagara Samudaya Bhavana, Additional improvements to Garadi Mane and Developmental off balance roads in Kempegowda ward, Providing chain link fencing to Doddabettahalli Govt., School Ground (SY.No:05) in ward no:01, 03, 04 and 05

ಉಲ್ಲೇಖ:– 1) ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ:BBMP/EE/YNK.D/EPMT-14/W.O/ 107/2022-23, dt:08-02-2023

1) ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, Improvements, developments and constryction of Lead off drain from Venkatala Lake View layout to Yelahanka Waste weir and Samudaya Bhavana at Ambedkar nagara and Additional floor to Someshwara Temple Samudaya Bhavana and Kanakanagara Samudaya Bhavana, Additional improvements to Garadi Mane and Developmental off balance roads in Kempegowda ward, Providing chain link fencing to Doddabettahalli Govt., School Ground (SY.No:05) in ward no:01, 03, 04 and 05 ಅಂದಾಜು ಮೊತ್ತ ರೂ.700.00 ಲಕ್ಷಗಳಿಗೆ ನಿರ್ವಹಿಸಲು ಉಲ್ಲೇಖ ಪತ್ರದಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಯಲಹಂಕ ವಿಭಾಗ ರವರು ಗುತ್ತಿಗೆದಾರರಾದ ಟಿ.ಕೆ.ಶಂಕರಪ್ಪ (MESPC INFRA PROJECTS PROVATE LIMITED) ರವರಿಗೆ ಕಾರ್ಯಾದೇಶ ನೀಡಿರುತ್ತಾರೆ.

2) ಪ್ರಸ್ತುತ ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ದಿನಾಂಕ: 12/06/2023 ರಲ್ಲಿ 2ನೇ ಹಾಗೂ ಅಂತಿಮ ಬಿಲ್ಲನ್ನು ಸಲ್ಲಿಸಿದ್ದು, ಮೊತ್ತವು ರೂ.10190967.00 ಆಗಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಗೆ ಗುಣಭರವಸೆ ವಿಭಾಗದಿಂದ ಪರಿಶೀಲನೆ ನಡೆಸಿ ವರದಿ ನೀಡುವಂತೆ ಕೋರಿ ಕಡತವನ್ನು ಮಂಡಿಸಿದೆ.

ಸಹಾಯಕ ಅಭಿಯಂತರರು,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಸಂಪನ್ನಾಧಿಕಾರಿಗಳ
ಬೃ.ಬೆ.ಮ.ಪಾ. ಕಛೇರಿ, ಬೆಂಗಳೂರು-64

3) ಕಾ.ಪಾ.ಅ (ಯ.ವಿ),

ಕಂಡಿಕೆ (1) ರಿಂದ (2) ರಲ್ಲಿ ಪ್ರಸ್ತಾಪಿಸಿರುವಂತೆ ಕೆರೆ ನಿರುಪಯುಕ್ತ ಭಾಗದಲ್ಲಿ ಇನ್ಲೆಟ್ ಮತ್ತು ಔಟ್ಲೆಟ್ ಭಾಗದಲ್ಲಿ ಕೆರೆಯ ಪಕ್ಕದಲ್ಲಿ ಹಾದು ಹೋಗಿರುವ ಚರಂಡಿಯಿಂದ ಕೆರೆಯ ನೀರು ಹೊರಗೆ ಹರಿಯದಂತೆ ಕೆರೆಯ ಸುತ್ತಲೂ ಕಾಂಪೌಂಡ್ ನಿರ್ಮಾಣ ಮಾಡಿದಲ್ಲಿ ಕೆರೆಯ ಅಚ್ಚುಕಟ್ಟಿನಲ್ಲಿ ಅಂತರ್ಜಲ ಹೆಚ್ಚಳವಾಗಲು ಸಹಕಾರಿಯಾಗುವುದರಿಂದ ಕೆರೆಯ ಸುತ್ತಲೂ ಕಾಂಪೌಂಡ್ ನಿರ್ಮಾಣ ಮಾಡಲು ಕೋರಿದೆ.

ಪ್ರಮುಖ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾ...

ಪುಟ ತಿರುಗಿಸಿ

ವಿಷಯ :

ಕಡತ ಸಂಖ್ಯೆ	ಹಿಂದಿನ ಸಂಖ್ಯೆ (01) ಕಡತದ ಸಂಖ್ಯೆ ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
(1)	ಮೇಲ್ಕಂಡ ವಿಷಯವಾಗಿ (ಸಂಖ್ಯೆ ಕ್ಯಾಲಾ-ಕೆಕೆಪಿಸಿ)
	531 14/6/23
	ಅಂಕಿತ ಎಂಜಿನಿಯರ್ ನಿಲ್ಲಿಸಿ
(2)	EE/DA – ಗಮನಕ್ಕಾಗಿ)
	AEE(DA)
	ವಿಚಕ್ಷಣೆ ಮಾಡಿರಿ

ಬೃಹತ್ ಬೆಂ

Siddalingeshwar gruh

ವಿಷಯ:- "Improve
From Ve
Samuda
Somesw
bhavan
Devel
Chair
(Sy M

ಉಲ್ಲೇಖ:- 1.

Venkatala
Ambedka
Kanakam
Develop
to Dod
- 001-

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ: Ambedkarnagar govt School (Sy No:5) ಪುಟದ ಸಂಖ್ಯೆ (03)

ಕಡತದ ಸಂಖ್ಯೆ

ಟಿಪ್ಪಣಿ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
(6)	ವಿಷಯ:– "Improvements, developments and Construction Of Lead Off Drain From Venkatala Lake View Layout To Yelahanka Waste Weir and Samudaya Bhavana at Ambedkarnagara and Additional floor to Someswara temple Samudaya Bhavana and Kanakanagara Samudaya bhavana, Additional Improvements to Garadi mane and Developmental Of Balanace Roads In Kempegowda Ward, Providing Chain link Fencing to Doddabettahalli Govt. School Ground (Sy.No5) in ward no. 01, 03,04 and 05 "ರ ಕಾಮಗಾರಿಯನ್ನು ಗುಣಭರವಸೆ ವಿಭಾಗದ ವತಿಯಿಂದ ಕೈಗೊಂಡ ತಪಾಸಣಾ ವರದಿ. ಉಲ್ಲೇಖ:– 1. ಮಾನ್ಯ ಮುಖ್ಯ ಆಯುಕ್ತರು ರವರ ಕಛೇರಿ ಆದೇಶದ ಸಂಖ್ಯೆ:ಮು ಆ/ಪಿಎಸ್ಆರ್(ಜಿ)/1646/2022–23, ದಿ:01.08.2022. 2. ಮಾನ್ಯ ಮುಖ್ಯ ಆಯುಕ್ತರು ರವರ ಕಛೇರಿ ಆದೇಶದ ಸಂಖ್ಯೆ:ಮು.ಆ/ಪಿಎಸ್ ಆರ್(ಜಿ)/2383/2022–23, ದಿ:14.09.2022 3. ಮುಖ್ಯ ಅಭಿಯಂತರರು (ಗುಣಭರವಸೆ) ವಿಭಾಗ ರವರ ಆದೇಶದ ಸಂಖ್ಯೆ: ಮು.ಆ/ಗುಣಭರವಸೆ/ಜಿಆರ್/32/2022–23 ದಿನಾಂಕ:06.09.2022. 4. ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಯಲಹಂಕ ವಿಭಾಗ ರವರ ಕಡತದಸಂಖ್ಯೆ:ಸ.ಕಾ.ಪಾ.ಆ/ ಯಲಹಂಕ /ಪಿಆರ್/250/2022–23, ದಿನಾಂಕ:14.06.2023 ****
(7)	ಮೇಲ್ಕಂಡ ವಿಷಯ ಹಾಗೂ ಉಲ್ಲೇಖಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಯಲಹಂಕ ವಿಭಾಗದ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು Improvements, developments and Construction Of Lead Off Drain From Venkatala Lake View Layout To Yelahanka Waste Weir and Samudaya Bhavana at Ambedkarnagara and Additional floor to Someswara temple Samudaya Bhavana and Kanakanagara Samudaya bhavana, Additional Improvements to Garadi mane and Developmental Of Balanace Roads In Kempegowda Ward, Providing Chain link Fencing to Doddabettahalli Govt. School Ground (Sy.No5) in ward no. 01, 03,04 and 05 (Job Code – 001-23-000017) ರ ಕಾಮಗಾರಿಯ ಅಂದಾಜು ಮೊತ್ತ ರೂ. 700.00 ಲಕ್ಷಗಳಾಗಿದ್ದು, 2ನೇ ಹಾಗೂ ಫಾಗಶಃ ಬಿಲ್ಲಿನ ಮೊತ್ತ ರೂ. 1,01,90,967.34 (Including GST)ಗಳು, ಸಲ್ಲಿಕೆಯಾಗಿರುವ ಹಿನ್ನಲೆಯಲ್ಲಿ ಪ್ರಸ್ತಾಪಿತ ಕಾಮಗಾರಿಯ ಕಡತವನ್ನು ಕಾಮಗಾರಿಯ ಬಿಲ್ಲಿನ ಪ್ರತಿಯೊಂದಿಗೆ ಈ ಕಛೇರಿಗೆ ಪರಿಶೀಲಿಸಿ ವರದಿ ನೀಡುವಂತೆ ಕೋರಿ ಸಲ್ಲಿಸಿರುತ್ತಾರೆ.
(8)	ಸದರಿ ಕಾಮಗಾರಿ ಸ್ಥಳಕ್ಕೆ ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಯಲಹಂಕ New town ಉಪವಿಭಾಗ) ಹಾಗೂ ಯೋಜನಾ ಸಮಾಲೋಚಕರವನೊಂದಿಗೆ ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಗುಣಭರವಸೆ) ರವರು ದಿನಾಂಕ: 13.07.2023 ರಂದು ಭೇಟಿ ನೀಡಿದ ಸಂದರ್ಭದಲ್ಲಿ ಸಲ್ಲಿಸಲಾಗಿರುವ 2ನೇ ಹಾಗೂ ಫಾಗಶಃ ಬಿಲ್ಲಿನ ಅನ್ವಯ ಪ್ರಮುಖವಾಗಿ Doddabettahalli Govt. School Ground (Sy. No 05) ನ ಸುತ್ತಲೂ Compound wall ನಿರ್ಮಿಸಿರುವುದಾಗಿ ಹಾಗೂ M S Gate ಅಳವಡಿಸಿರುವುದಾಗಿ ಮತ್ತು ಇತರೆ ಅಂಶಗಳನ್ನು ನಿರ್ವಹಿಸಿರುವುದಾಗಿ ಅಮಪ್ತಾನ ಅಭಿಯಂತರರು ವಿವರಿಸಿರುತ್ತಾರೆ.
(9)	Engineer In charge of work ರವರು ಸದರಿ ಬಿಲ್ಲಿನ ಅನ್ವಯ ನಿರ್ವಹಿಸಲಾಗಿರುವ ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ/Request for Inspection ಕುರಿತು ಯಾವುದೇ ಮಾಹಿತಿ ಈ ಕಛೇರಿಗೆ ನೀಡಿಲ್ಲದಿರುವುದರಿಂದ ಮಾನ್ಯ ಮುಖ್ಯ ಆಯುಕ್ತರ ರವರ ಕಛೇರಿ ಆದೇಶ ಸಂಖ್ಯೆ:ಮು.ಆ/ಪಿಎಸ್ಆರ್(ಜಿ)/1646/2022–23, ದಿನಾಂಕ:01.08.2022 ಹಾಗೂ ಮು.ಆ/ ಪಿಎಸ್ಆರ್(ಜಿ)/ 2383/ 2022–23, ದಿ:14.09.2022 ರಂತೆ ಪ್ರಸ್ತುತವಾಗಿ ದಿನಾಂಕ: 13.07.2023 ರಂದು ಆಯ್ದ ಸ್ಥಳಗಳಲ್ಲಿ Compound wall ನ RCC Column, Plinth Beam ಗಳಿಗೆ NDT (Rebound

ಪ್ರತಿಗೂ

ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ — 04 —

ಕಡತದ ಸಂಖ್ಯೆ

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	001-23-000017 ಆಜ್ಞೆಗಳು ಮತ್ತು ಆಕ್ಷೇಪಗಳು
(10)	Hammer Test) ಅನ್ನು ಯೋಜನಾ ಸಮಾಲೋಚಕರ ಉಪಸ್ಥಿತಿಯಲ್ಲಿ ಕೈಗೊಂಡಿದ್ದು, ಯೋಜನಾ ಸಮಾಲೋಚಕರು ನೀಡಿರುವ ಪರೀಕ್ಷಾ ಫಲಿತಾಂಶದ ವರದಿಯನ್ನು ಕಡತದಲ್ಲಿರಿಸಲಾಗಿದೆ. ಇದಲ್ಲದೆ M.S Gate Work ಅಂಶಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಬೆಂಗಳೂರು ವಿಶ್ವವಿದ್ಯಾಲಯ ರವರ ಪರೀಕ್ಷಾ ವರದಿಯನ್ನು ಒದಗಿಸಲಾಗಿರುತ್ತದೆ.ಸದರಿ ಪರೀಕ್ಷಾ ವರದಿಗಳನ್ನು ತಮ್ಮ ಅವಗಾಹನೆಗೆ ಕ್ರಮಕ್ಕಾ ಕಡತದಲ್ಲಿರಿಸಲಾಗಿದೆ. **LOCATIONS:** Doddabettahalli Govt. School Ground (Sy.No 05)
(11)	ಮೇಲಿನ ಆಯ್ದ ಸ್ಥಳಗಳಲ್ಲಿ ಕೈಗೊಳ್ಳಲಾಗಿರುವ ಪರೀಕ್ಷಾ ಫಲಿತಾಂಶಗಳು ಕೆಲವು ಸ್ಥಳಕ್ಕೆ ಮಾತ್ರ ಸೀಮಿತವಾಗಿದ್ದು ಸಂಪೂರ್ಣ ಕಾಮಗಾರಿಗೆ ಅನ್ವಯವಾಗುವುದಿಲ್ಲ. ಕಾಮಗಾರಿಯ ಅಂತಿಮ ಅಳತೆ ಮತ್ತು ಪರಿಮಾಣಗಳಿಗೆ ಅನುಷ್ಠಾನ ಅಧಿಯಂತರರುಗಳು ಸಂಪೂರ್ಣ ಜವಾಬ್ದಾರರಾಗಿರುತ್ತಾರೆ. ಮಾನ್ಯ ಮುಖ್ಯ ಅಯುಕ್ತರವರ ಕಛೇರಿ ಆದೇಶಗಳನ್ವಯ ಅನುಷ್ಠಾನ ಅಧಿಯಂತರರು ನಿರ್ವಹಿಸುವ ಕಾಮಗಾರಿ ಅಂಶಗಳ ಪರಿಮಾಣ, ಅಳತೆ ಹಾಗೂ ಗುಣಮಟ್ಟಕ್ಕೆ ನಿರ್ಮಾಣ ಘಟಕದ ಫಾಮಿಯರ್‌ಗಳು ಸಂಪೂರ್ಣ ಜವಾಬ್ದಾರರಾಗಿರುತ್ತಾರೆ ಎಂದು ಸ್ಪಷ್ಟೀಕರಿಸುತ್ತಾ ಮತ್ತು ನಿರ್ಮಾಣ ಘಟಕದ ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ್‌ರವರು ಮಾರ್ಗಸೂಚಿಯಲ್ಲಿ ಸೂಚಿಸಿರುವಂತೆ ಸಮುಚ್ಚಯವಾಗಿ ಗುಣಮಟ್ಟದ ಸಾಮಾಗ್ರಿಗಳನ್ನು ಬಳಸಿ, ಸ್ಥಾಪಿತ ನಿರ್ಮಾಣ ವಿಧಾನಗಳಂತೆ ನಿರ್ವಹಿಸಿರುವ ಬಗ್ಗೆ ಮತ್ತೊಮ್ಮೆ ದೃಢೀಕರಿಸಿಕೊಂಡು ಅಳತೆಗಳ ಪರಿಶೀಲನೆಯನ್ನು ಕಡ್ಡಾಯವಾಗಿ ಕೈಗೊಂಡು ಮತ್ತೊಮ್ಮೆ ಈ ಕೆಳಕಂಡ ವಿಷಯಗಳಿಗೆ ಒಳಪಟ್ಟು ಮುಂದಿನ ಸೂಕ್ತ ಕ್ರಮ ಕೈಗೊಳ್ಳಬಹುದಾಗಿದೆ ಎಂದು ಅಭಿಪ್ರಾಯಪಡಲಾಗಿದೆ. 1. ಕಾಮಗಾರಿಯ ಪರಿಮಾಣ, ಅಳತೆ ಮತ್ತು ಪರಿಮಾಣಗಳ ಬಗ್ಗೆ ಖಾತರಿಪಡಿಸಿಕೊಳ್ಳುವುದು. 2. ಕಾಮಗಾರಿಯ ಗುಣಮಟ್ಟ ಎಲ್ಲಾ ಸಾಮಗ್ರಿಗಳನ್ನು ಸಮರ್ಪಕವಾಗಿ ವಿಶ್ಲೇಷಣೆಗೆ ಒಳಪಡಿಸಿ ವರದಿಗಳು ಅನುಗುಣವಾಗಿರುವಂತೆ ಖಚಿತಪಡಿಸಿಕೊಳ್ಳುವುದು. 3. ಕಾಮಗಾರಿಯಲ್ಲಿ ನಿರ್ಮಿಸಿರುವ ಯಾವುದೇ ಜಂಟಿಯಲ್ಲಿ ಕಳಪೆ ಕೆಲಸ ಆಗಿಲ್ಲವೆಂಬುದನ್ನು ಖಾತರಿಪಡಿಸಿಕೊಳ್ಳುವುದು. 4 ಕಾಮಗಾರಿಯ ಪ್ರತಿ ಅಂಶವನ್ನು ವಿಶ್ವ ವಿದ್ಯಮಾನಕ್ಕೆ ಅನುಗುಣವಾಗಿ ನಿರ್ವಹಿಸಿರುವುದರ ಕುರಿತು ಖಾತರಿಪಡಿಸಿಕೊಳ್ಳುವುದು. 5. ಕಾಮಗಾರಿಯ ಟೆಂಡರ್/ಗುತ್ತಿಗೆ ಕಾಮಗಾರಿಯಂತೆ ಕಾಮಗಾರಿ ಮುಗಿಸಿಕೊಡಲು ನಿಗದಿತ ದಿನಾಂಕದ ನಂತರದ ಅವಧಿಗೆ ವಹಿವಾದಲ್ಲಿ EOT ಅನುಮೋದನೆಗೊಂಡಿರುವ ಬಗ್ಗೆ ಖಾತ್ರಿ ಪಡಿಸಿಕೊಳ್ಳುವುದು. 6. ಹೆಚ್ಚುವರಿ ಅಂಶಗಳು/ಅಧಿಕ ಪರಿಮಾಣಗಳು (EIRL/Workslip) ಇದ್ದಲ್ಲಿ ಅವುಗಳು ಅನುಮೋದನೆಗೊಂಡಿರುವ ಬಗ್ಗೆ ಖಾತ್ರಿ ಪಡಿಸಿಕೊಳ್ಳುವುದು. 7. ಸದರಿ ಕಾಮಗಾರಿಯ ಬಿಲ್ಲಿನ ಅನ್ವಯ ಕೈಗೊಳ್ಳಲಾಗಿರುವ ಕೆಲಸವು ಬೇರೆ ಯಾವುದೇ ಲೆಕ್ಕಶೀರ್ಷಿಕೆ ಅಡಿಯಲ್ಲಿ/ ಕಾಮಗಾರಿ ಅಡಿಯಲ್ಲಿ ಪುನರಾವರ್ತನೆಯಾಗಿಲ್ಲದಿರುವುದರ ಬಗ್ಗೆ ಖಾತ್ರಿ ಪಡಿಸಿಕೊಳ್ಳುವುದು. ಮುಂದುವರೆದು, ಮೇಲೆ ತಿಳಿಸಿರುವಂತೆ ಸದರಿ ಕಾಮಗಾರಿಯ ಅಂದಾಜು ಮೊತ್ತ ರೂ.700.00 ಲಕ್ಷಗಳಾಗಿದ್ದು 2ನೇ ಹಾಗೂ ಫೈನಲ್ ಬಿಲ್ಲಿನ ಮೊತ್ತ ರೂ. 1,01,90,967.34 **(Including GST)** ಗಳಾಗಿದ್ದು ಮೇಲಾಧಿಕಾರಿಗಳ ಸೂಚನೆಯಂತೆ ತಪಾಸಣೆಯನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ.
(12)	ಸದರಿ ಕಾಮಗಾರಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಮೇಲೆ ವಿವರಿಸಿರುವಂತೆ ಯೋಜನಾ ಸಮಾಲೋಚಕರಾದ NewZen Consultants. ರವರ ವರದಿಯನ್ನು ಈ ಕಛೇರಿಗೆ ಸಲ್ಲಿಸಿದ್ದು, ಸದರಿ ವರದಿಯಲ್ಲಿನ ಫಲಿತಾಂಶಗಳು ಅಂದಾಜು ಪಟ್ಟಿಯಲ್ಲಿನ ನಿರ್ದಿಷ್ಟ/ಮಾನದಂಡಗಳ ವಿಶ್ಲೇಷಣೆಗಳ ಅನುಗುಣವಾಗಿರುವ ವರದಿಯನ್ನು ಸಲ್ಲಿಸಿದ್ದು ಅದರಂತೆ ಸದರಿ ವರದಿಯ ಆಧಾರದ ಮೇಲೆ ಗುಣಧರವನೆ ವಿಭಾಗದ ವರದಿಯನ್ನು ತಯಾರಿಸಿದ್ದು, ಮಾನ್ಯ ಮುಖ್ಯ
(13)	ಆಯುಕ್ತರವರ ಆದೇಶದ ಸಂಖ್ಯೆ: ಮು.ಆ/ಪಿಎಸ್‌ಆರ್(ಜೆ)/ 1646 /2022-23, ದಿನಾಂಕ: 01.08.2022 ಹಾಗೂ ಸಂಖ್ಯೆ: ಮು.ಆ/ಪಿಎಸ್‌ಆರ್ (ಜೆ)/2383/2022-23,ದಿನಾಂಕ:14.09.2022 ರಂತೆ ನಿಯಮಾನುಸಾರ ವಹಿಸಿದೆ. ಸದರಿ ವರದಿಯನ್ನು ಒಪ್ಪಿದ್ದಲ್ಲಿ ಅಗತ್ಯ ಕ್ರಮ ಕೈಗೊಳ್ಳುವಂತೆ ತಮ್ಮ ಅವಗಾಹನೆಗೆ ಸಲ್ಲಿಸಿದೆ ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು(ಗುಣಧರವಸೆ)
(14)	ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು(ಗುಣಧರವಸೆ) ಕಂಡಿಕೆ (13) ರಿಂದ (13) ರವರೆಗಿನ ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಗುಣಧರವಸೆ) ವಿಭಾಗದ ವರದಿಯನ್ನು ಅವಗಾಹನೆಗೆ ಹಾಗೂ ಮುಂದಿನ ಕ್ರಮಕ್ಕಾಗಿ ತಮ್ಮ ಅವಗಾಹನೆಗೆ ಸಲ್ಲಿಸಿದೆ. ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು(ಗುಣಧರವಸೆ)
(15)	ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರು(ಗುಣಧರವಸೆ)

ಬೃಹತ್ ಬೆಂ

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ

ಕಾರ್ಯಪಾಲಕ

ವಿಷಯ:-

ಅಂತಿಮ ಬಿಲ್ಲು

ಕಮ್ಮ ಮುಂದಿ

(MESPC

ಸಮರ್ಪಕವಾ

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಪಾಳಿ

ವಿಷಯ .....

ಪುಟದ ಸಂಖ್ಯೆ ..... (1) .....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ.

ವಿಷಯ:– Improvements, developments and construction of lead off drain from Venkatala lake view layout to Yelahanka Waste weir and Samudaya Bhavana at Ambedkar Nagara and additional floor to Someshwara temple Samudaya Bhavana and Kanakanagara Samudaya Bhavana Additional Improvements to Garadi mane and developmental of balance roads in Kempegowda ward no providing chainlink fencing to Doddabettahalli Govt., School Ground (Sy.No-5) in ward no:01, 03, 04 & 05.

ಉಲ್ಲೇಖ:– 1) ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ:BBMP/EE/YNK.D/EPMT-14/W.O/107/2022-23, dt:8-2-2023.

1) ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, Improvements, developments and construction of lead off drain from Venkatala lake view layout to Yelahanka Waste weir and Samudaya Bhavana at Ambedkar Nagara and additional floor to Someshwara temple Samudaya Bhavana and Kanakanagara Samudaya Bhavana Additional Improvements to Garadi mane and developmental of balance roads in Kempegowda ward no providing chainlink fencing to Doddabettahalli Govt., School Ground (Sy.No-5) in ward no:01, 03, 04 & 05 ಅಂದಾಜು ಮೊತ್ತ ರೂ.700.00 ಲಕ್ಷಗಳಿಗೆ ನಿರ್ವಹಿಸಲು ಉಲ್ಲೇಖ ಪತ್ರದಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಯಲಹಂಕ ವಿಭಾಗ ರವರು ಗುತ್ತಿಗೆದಾರರಾದ ಶ್ರೀ.ಶಂಕರಪ್ಪ.ಟಿ.ಕೆ (ಎಂ.ಇ.ಪಿ.ಎಸ್.ಇನ್ಫ್ರಾಸ್ಟ್ರಾ ಪ್ರಾಜೆಕ್ಟ್ ಪ್ರೈವೇಟ್ ಲಿಮಿಟೆಡ್) ರವರಿಗೆ ಕಾರ್ಯಾದೇಶ ನೀಡಿರುತ್ತಾರೆ.

2) ಪ್ರಸ್ತುತ ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ದಿನಾಂಕ:_____ ರಲ್ಲಿ 3ನೇ ಮತ್ತು ಅಂತಿಮ ಬಿಲ್ಲನ್ನು ಸಲ್ಲಿಸಿದ್ದು, ಮೊತ್ತವು ರೂ.23504940.00 ಆಗಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಗೆ ಗುಣಭರವಸೆ ವಿಭಾಗದಿಂದ ಪರಿಶೀಲನೆ ನಡೆಸಿ ವರದಿ ನೀಡುವಂತೆ ಕೋರಿ ಕಡತವನ್ನು ಮಂಡಿಸಿದೆ.

ಸಹಾಯಕ ಅಭಿಯಂತರರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು.

3) ಕಾ.ಪಾ.ಅ (ಯು.ವಿ),

ಕಂಡಿಕೆ (1) ರಿಂದ (2) ರಲ್ಲಿ ವಿವರಿಸಿರುವಂತೆ ಸದರಿ ಗುತ್ತಿಗೆದಾರರ 3ನೇ ಹಾಗೂ ಅಂತಿಮ ಬಿಲ್ಲನ್ನು ಪರಿಶೀಲಿಸಿ ಕೆಡತ ಸಲ್ಲಿಸಿಕೊಳ್ಳಲಾಗಿರುತ್ತದೆ. ಕೆಡತ ಸಲ್ಲಿಸಿಕೊಳ್ಳಲಾಗಿರುತ್ತದೆ.

ಪ್ರತಿಸೇ

ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ — 2 —

ಕಡತದ ಸಂಖ್ಯೆ EE/Yak-D/RR/[illegible]

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
25 01-04-24	ಸೇವಾ-ಭದ್ರತೆಗೆ ಒಳಪಡದಿರುವ ತಾತ್ಕಾಲಿಕವಾಗಿ ಬಳಸಿಕೊಳ್ಳಲು ಕೆಳಕಂಡ ನೌಕರರ ಹೆಸರಿಗೆ ಕೆಲಸ ನಿರ್ವಹಿಸಲು ಆದೇಶ ಹೊರಡಿಸಲಾಗಿದೆ
(4)	ಮುಖ್ಯ ಎಂಜಿನಿಯರವರು (ಸೇವಾ-ಭದ್ರತೆಸಹ)

01/04/24
Executive Engineer,
Yelahanka Division,
B.B.M.P, Bangalore - 64.

1488
02/04/24

ಮುಖ್ಯ ಎಂಜಿನಿಯರವರು
ಸೇವಾ-ಭದ್ರತೆ ಸಹಿತ
ಕೆಳಕಂಡಂತೆ

5) [illegible] ಸು.ಅ (YNK)

6) ಸ.ಗ.

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಮು.ನ.ಪ್ರ.03.04.05 ..... ಪುಟದ ಸಂಖ್ಯೆ ..... - 3 -

ಕಡತದ ಸಂಖ್ಯೆ ..... ಬಿಬಿಎಂಪಿ/ಮು|1088/23-24

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ವಿಷಯ:- "Improvements, developments and Construction Of Lead Off Drain From Venkatala Lake View Layout To Yelahanka Waste Weir and Samudaya Bhavana at Ambedkarnagara and Additional floor to Someswara temple Samudaya Bhavana and Kanakanagara Samudaya bhavana, Additional Improvements to Garadi mane and Developmental Of Balanace Roads In Kempegowda Ward, Providing Chain link Fencing to Doddabettahalli Govt. School Ground (Sy.No5) in ward no. 01, 03,04 and 05 "ರ ಕಾಮಗಾರಿಯನ್ನು ಗುಣಭರವಸೆ ವಿಭಾಗದ ವತಿಯಿಂದ ಕೈಗೊಂಡ ತಪಾಸಣಾ ವರದಿ.

ಉಲ್ಲೇಖ:-
1. ಮಾನ್ಯ ಮುಖ್ಯ ಆಯುಕ್ತರು ರವರ ಕಛೇರಿ ಆದೇಶದ ಸಂಖ್ಯೆ:ಮು.ಆ/ಪಿಎಸ್‌ಆರ್(ಜ)/1646/2022-23, ದಿ:01.08.2022.
2. ಮಾನ್ಯ ಮುಖ್ಯ ಆಯುಕ್ತರು ರವರ ಕಛೇರಿ ಆದೇಶದ ಸಂಖ್ಯೆ:ಮು.ಆ/ಪಿಎಸ್ ಆರ್(ಜ)/2383/2022-23, ದಿ:14.09.2022
3. ಮುಖ್ಯ ಅಭಿಯಂತರರು (ಗುಣಭರವಸೆ) ವಿಭಾಗ ರವರ ಆದೇಶದ ಸಂಖ್ಯೆ: ಮು.ಆ/ಗುಣಭರವಸೆ/ಪಿಆರ್/32/2022-23 ದಿನಾಂಕ:06.09.2022.
4. ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಯಲಹಂಕ ವಿಭಾಗ ರವರ ಕಡತದಸಂಖ್ಯೆ:ಸ.ಕಾ.ಪಾ.ಅ/ ಯಲಹಂಕ /ಪಿಆರ್/255/2022-23, ದಿನಾಂಕ:01.01.2024

****

ಮೇಲ್ಕಂಡ ವಿಷಯ ಹಾಗೂ ಉಲ್ಲೇಖಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಯಲಹಂಕ ವಿಭಾಗದ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು Improvements, developments and Construction Of Lead Off Drain From Venkatala Lake View Layout To Yelahanka Waste Weir and Samudaya Bhavana at Ambedkarnagara and Additional floor to Someswara temple Samudaya Bhavana and Kanakanagara Samudaya bhavana, Additional Improvements to Garadi mane and Developmental Of Balanace Roads In Kempegowda Ward, Providing Chain link Fencing to Doddabettahalli Govt. School Ground (Sy.No5) in ward no. 01, 03,04 and 05 (Job Code – 001-23-000017) ರ ಕಾಮಗಾರಿಯ ಅಂದಾಜು ಮೊತ್ತ ರೂ. 700.00 ಲಕ್ಷಗಳಾಗಿದ್ದು, 3ನೇ ಹಾಗೂ ಅಂತಿಮ ಬಿಲ್ಲಿನ ಮೊತ್ತ ರೂ. 2,35,04,940.00 (Including GST)ಗಳು, ಸಲ್ಲಿಕೆಯಾಗಿರುವ ಹಿನ್ನಲೆಯಲ್ಲಿ ಪ್ರಸ್ತಾಪಿತ ಕಾಮಗಾರಿಯ ಕಡತವನ್ನು ಕಾಮಗಾರಿಯ ಬಿಲ್ಲಿನ ಪ್ರತಿಯೊಂದಿಗೆ ಈ ಕಛೇರಿಗೆ ಪರಿಶೀಲಿಸಿ ವರದಿ ನೀಡುವಂತೆ ಕೋರಿ ಸಲ್ಲಿಸಿರುತ್ತಾರೆ.

ಸದರಿ ಕಾಮಗಾರಿ ಸ್ಥಳಕ್ಕೆ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಯಲಹಂಕ New town ಉಪವಿಭಾಗ) ಹಾಗೂ ಯೋಜನಾ ಸಮಾಲೋಚಕರವರೊಂದಿಗೆ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಗುಣಭರವಸೆ), ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಗುಣಭರವಸೆ) ರವರು ದಿನಾಂಕ: 02.01.2024 ರಂದು ಭೇಟಿ ನೀಡಿದ ಸಂದರ್ಭದಲ್ಲಿ ಸಲ್ಲಿಸಲಾಗಿರುವ 3ನೇ ಹಾಗೂ ಅಂತಿಮ ಬಿಲ್ಲಿನ ಅನ್ವಯ ಪ್ರಮುಖವಾಗಿ Plinth Beam (M25), RCC Column (M25), Kerb Stone (M20), Precast Cover Slab (M20), CC Road (M30), Culvert Slab (M20) ಹಾಗೂ Ceramic Floor Tiles, Granite stone slab, SS Railings, Precast Designer Tiles, Structural Steel 20mm Rod, Structural Steel SHS 150x150mm ಅಳವಡಿಸಿರುವುದಾಗಿ ಮತ್ತು ಇತರೆ ಅಂಶಗಳನ್ನು ನಿರ್ವಹಿಸಿರುವುದಾಗಿ ಅನುಷ್ಠಾನ ಅಭಿಯಂತರರು ವಿವರಿಸಿರುತ್ತಾರೆ.

Engineer In charge of work ರವರು ಸದರಿ ಬಿಲ್ಲಿನ ಅನ್ವಯ ನಿರ್ವಹಿಸಲಾಗಿರುವ ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ/Request for Inspection ಕುರಿತು ಯಾವುದೇ ಮಾಹಿತಿ ಈ ಕಛೇರಿಗೆ ನೀಡಿಲ್ಲವಿರುವುದರಿಂದ ಸ್ಥಾನ

ಪ್ರತಿಸೋ

ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ .....

ಕಡತದ ಸಂಖ್ಯೆ ಕಲ್ಯಾ(ಮು.ಆ)/1488/23-24

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
9)	ಮುಖ್ಯ ಆಯುಕ್ತರ ರವರ ಕಛೇರಿ ಆದೇಶ ಸಂಖ್ಯೆ:ಮು.ಆ/ಪಿಎಸ್ಆರ್(ಜೆ)/1646/2022-23, ದಿನಾಂಕ:01.08.2022 ಹಾಗೂ ಮು.ಆ/ ಪಿಎಸ್ಆರ್(ಜೆ)/ 2383/ 2022-23, ದಿ:14.09.2022 ರಂತೆ ಪ್ರಸ್ತುತವಾಗಿ ದಿನಾಂಕ: 02.01.2024 ರಂದು ಆಯ್ದ ಸ್ಥಳಗಳಲ್ಲಿ Plinth Beam (M25), RCC Column (M25), Kerb Stone (M20), Precast Cover Slab (M20), CC Road (M30), Culvert Slab (M20) ಗಳಿಗೆ NDT (Rebound Hammer Test) ಅನ್ನು ಯೋಜನಾ ಸಮಾಲೋಚಕರ ಉಪಸ್ಥಿತಿಯಲ್ಲಿ ಕೈಗೊಂಡಿದ್ದು, ಯೋಜನಾ ಸಮಾಲೋಚಕರು ನೀಡಿರುವ ಪರೀಕ್ಷಾ ಫಲಿತಾಂಶದ ವರದಿಯನ್ನು ಕಡತದಲ್ಲಿರಿಸಲಾಗಿದೆ. ಇದಲ್ಲದೆ Ceramic Floor Tiles, Granite stone slab, SS Railings, Precast Designer Tiles, Structural Steel 20mm Rod, Structural Steel SHS 150x150mm ಅಂಶಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಬೆಂಗಳೂರು ವಿಶ್ವವಿದ್ಯಾಲಯ ರವರ ಪರೀಕ್ಷಾ ವರದಿಯನ್ನು ಒದಗಿಸಲಾಗಿರುತ್ತದೆ.ಸದರಿ ಪರೀಕ್ಷಾ ವರದಿಗಳನ್ನು ತಮ್ಮ ಅವಗಾಹನೆಗೆ ತರುತ್ತಾ ಕಡತದಲ್ಲಿರಿಸಲಾಗಿದೆ. **LOCATIONS:** 1. Amdekar Samudhaya Building, Left Side Of Building[Inside Opp To Govt Primary School) 2. Amdekar Samudhaya Building, Left Side Of Building[Inside Opp To Govt Primary School), 2nd Column 3. Amdekar Samudhaya Building, Left Side Of Building[Inside Opp To Govt Primary School) 4th Column 4. Amdekar Samudhaya Building Right Side Column From Outside[1st one Column], 1st Column 5. Amdekar Samudhaya Building Right Side Column From Outside[4th one Column 6. Amdekar Samudhaya Building , Infront Of Building 7. Inside Attur Lake, LHS Side [Chainage-0.00 to 51.00m] 8. Inside Attur Lake, RHS SIDE [Chainage-0.00 to 140.00m] 9. Inside Attur Lake, Opp to Gate [Chainage-0.00 to 17.00m] 10. Ward No-03 SFS 407, 3rd A Cross Rd SFS 407 11. Ward No-03 SFS 407, 4th Cross Rd SFS 407 12. Ward No-03 CHS 707, 2nd Main[G.S Entreprises Store Rd] 13. Ward No-03 CHS 707, Near Vinayaka Temple
10)	ಮೇಲಿನ ಆಯ್ದ ಸ್ಥಳಗಳಲ್ಲಿ ಕೈಗೊಳ್ಳಲಾಗಿರುವ ಪರೀಕ್ಷಾ ಫಲಿತಾಂಶಗಳು ಸದರಿ ಸ್ಥಳಕ್ಕೆ ಮಾತ್ರ ಸೀಮಿತವಾಗಿದ್ದು ಸಂಪೂರ್ಣ ಕಾಮಗಾರಿಗೆ ಅನ್ವಯವಾಗುವುದಿಲ್ಲ. ಕಾಮಗಾರಿಯ ಅಂಶವಾರು ಅಳತೆ ಮತ್ತು ಪರಿಮಾಣಗಳಿಗೆ ಅಮಷ್ಯಾನ ಅಭಿಯಂತರರುಗಳು ಸಂಪೂರ್ಣ ಜವಾಬ್ದಾರರಾಗಿರುತ್ತಾರೆ.
11)	ಮಾನ್ಯ ಮುಖ್ಯ ಆಯುಕ್ತರವರ ಕಛೇರಿ ಆದೇಶಗಳನ್ವಯ ಅಮಷ್ಯಾನ ಅಭಿಯಂತರರು ನಿರ್ವಹಿಸಿರುವ ಕಾಮಗಾರಿ ಅಂಶಗಳ ಪರಿಮಾಣ, ಅಳತೆ ಹಾಗೂ ಗುಣಮಟ್ಟಕ್ಕೆ ನಿರ್ಮಾಣ ಘಟಕದ ಇಂಜಿನಿಯರ್‌ಗಳು ಸಂಪೂರ್ಣ ಜವಾಬ್ದಾರರಾಗಿರುತ್ತಾರೆ ಎಂದು ಸ್ಪಷ್ಟೀಕರಿಸುತ್ತಾ ಮತ್ತು ನಿರ್ಮಾಣ ಘಟಕದ ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ್‌ರವರು ಮಾರ್ಗಸೂಚಿಯಲ್ಲಿ ಸಮೂಡಿಸಿರುವಂತೆ ಸಮಯೋಚಿತವಾಗಿ ಗುಣಮಟ್ಟದ ಸಾಮಾಗ್ರಿಗಳನ್ನು ಬಳಸಿ, ಸ್ಥಾಪಿತ ನಿರ್ಮಾಣ ಪದ್ಧತಿಗಳಂತೆ ನಿರ್ವಹಿಸಿರುವ ಬಗ್ಗೆ ಮತ್ತೊಮ್ಮೆ ದೃಢೀಕರಿಸಿಕೊಂಡು ಅಳತೆಗಳ ಪರಿಶೀಲನೆಯನ್ನು ಕಡ್ಡಾಯವಾಗಿ ಕೈಗೊಂಡು ಮತ್ತೊಮ್ಮೆ ಈ ಕೆಳಕಂಡ ಪರತ್ತುಗಳಿಗೆ ಒಳಪಟ್ಟು ಮುಂದಿನ ಸೂಕ್ತ ಕ್ರಮ ಕೈಗೊಳ್ಳಬಹುದಾಗಿದೆ ಎಂದು ಅಭಿಪ್ರಾಯಪಡಲಾಗಿದೆ. 1. ಕಾಮಗಾರಿಯ ಬಿಟುವಾರು, ಅಳತೆ ಮತ್ತು ಪರಿಮಾಣಗಳ ಬಗ್ಗೆ ಖಾತರಿಪಡಿಸಿಕೊಳ್ಳುವುದು.

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ಡಬ್ಲ್ಯೂ.ಆರ್.ಡಿ.01.03.04.ಟಿ.05 ಪುಟದ ಸಂಖ್ಯೆ -5-

ಕಡತದ ಸಂಖ್ಯೆ CE/ಗುಣ/ಡಬ್ಲ್ಯೂ.ಆರ್.ಡಿ/ಟಿ-3/24,

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

2. ಕಾಮಗಾರಿಯ ಗುಣಮಟ್ಟ ಎಲ್ಲಾ ಸಾಮಗ್ರಿಗಳನ್ನು ಸಮರ್ಪಕವಾಗಿ ವಿಶಿಷ್ಟ ವಿವರಣೆಗೆ ಅನುಗುಣವಾಗಿಬಳಸಿರುವ ಬಗ್ಗೆ ಅನುಷ್ಠಾನ ಅಭಿಯಂತರರು ವಿಚಿತಪಡಿಸಿಕೊಳ್ಳುವುದು.
3. ಕಾಮಗಾರಿಯಲ್ಲಿ ನಿರ್ವಿಸಿರುವ ಯಾವುದೇ ಹಂತದಲ್ಲಿ ಕಳಪೆ ಕೆಲಸ ಆಗಿಲ್ಲದಿರುವುದನ್ನು ಖಾತರಿಪಡಿಸಿಕೊಳ್ಳುವುದು.
4. ಕಾಮಗಾರಿಯ ಪ್ರತಿ ಅಂಶವನ್ನು ವಿಶಿಷ್ಟ ವಿವರಣೆಗೆ ಅನುಗುಣವಾಗಿ ನಿರ್ವಹಿಸಿರುವುದರ ಕುರಿತು ಖಾತರಿಪಡಿಸಿಕೊಳ್ಳುವುದು.
5. ಕಾಮಗಾರಿಯ ಟೆಂಡರ್/ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ನಿಗಧಿತ ದಿನಾಂಕದ ನಂತರದ ಅವಧಿಗೆ ವಹಿಸಿದಲ್ಲಿ EOT ಅನುಮೋದನೆಗೊಂಡಿರುವ ಬಗ್ಗೆ ಖಾತ್ರಿ ಪಡಿಸಿಕೊಳ್ಳುವುದು.
6. ಹೆಚ್ಚುವರಿ ಅಂಶಗಳು/ಅಧಿಕ ಪರಿಮಾಣಗಳು (EIRL/Workslip) ಇದ್ದಲ್ಲಿ ಅವುಗಳು ಅನುಮೋದನೆಗೊಂಡಿರುವ ಬಗ್ಗೆ ಖಾತ್ರಿ ಪಡಿಸಿಕೊಳ್ಳುವುದು.
7. ಸದರಿ ಕಾಮಗಾರಿಯ ಬಿಲ್ಲಿನ ಅನ್ವಯ ಕೈಗೊಳ್ಳಲಾಗಿರುವ ಕೆಲಸವು ಬೇರೆ ಯಾವುದೆ ಲೆಕ್ಕಶೀರ್ಷಿಕೆ ಆಡಿಯಲ್ಲಿ/ ಕಾಮಗಾರಿ ಆಡಿಯಲ್ಲಿ ಪುನರಾವರ್ತನೆಯಾಗಿಲ್ಲದಿರುವುದರ ಬಗ್ಗೆ ಖಾತ್ರಿ ಪಡಿಸಿಕೊಳ್ಳುವುದು.

12) ಮುಂದುವರೆದು, ಮೇಲೆ ತಿಳಿಸಿರುವಂತೆ ಸದರಿ ಕಾಮಗಾರಿಯ ಅಂದಾಜು ಮೊತ್ತ ರೂ.700.00 ಲಕ್ಷಗಳಾಗಿದ್ದು, 3ನೇ ಹಾಗೂ ಅಂತಿಮ ಬಿಲ್ಲಿನ ಮೊತ್ತ ರೂ. 2,35,04,940.00 (Including GST). ಗಳಾಗಿದ್ದು, ಮೇಲಾಧಿಕಾರಿಗಳ ಸೂಚನೆಯಂತೆ ತಪಾಸಣೆಯನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ.

ಸದರಿ ಕಾಮಗಾರಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಮೇಲೆ ವಿವರಿಸಿರುವಂತೆ ಯೋಜನಾ ಸಮಾಲೋಚಕರಾದ M/s NewZen Consultants. ರವರ ವರದಿಯನ್ನು ಈ ಕಛೇರಿಗೆ ಸಲ್ಲಿಸಿದ್ದು, ಸದರಿ ವರದಿಯಲ್ಲಿನ ಫಲಿತಾಂಶಗಳು ಅಂದಾಜು ಪಟ್ಟಿಯಲ್ಲಿನ ನಿರ್ದಿಷ್ಟ/ಮಾನದಂಡಗಳ ವಿಶ್ಲೇಷಣೆಗಳ ಅನುಗುಣವಾಗಿರುವ ವರದಿಯನ್ನು ಸಲ್ಲಿಸಿದ್ದು ಅದರಂತೆ ಸದರಿ ವರದಿಯ ಆಧಾರದ ಮೇಲೆ ಗುಣಭರವಸೆ ವಿಭಾಗದ ವರದಿಯನ್ನು ತಯಾರಿಸಿದ್ದು, ಮಾನ್ಯ ಮುಖ್ಯ ಆಯುಕ್ತರವರ ಆದೇಶದ ಸಂಖ್ಯೆ: ಮು.ಆ/ಪಿಎಸ್ಆರ್(ಜಿ)/ 1646 /2022-23, ದಿನಾಂಕ: 01.08.2022 ಹಾಗೂ ಸಂಖ್ಯೆ: ಮು.ಆ/ಪಿಎಸ್ಆರ್ (ಜಿ)/2383/2022-23,ದಿನಾಂಕ:14.09.2022 ರಂತೆ ನಿಯಮಾನುಸಾರ ಪರಿಶೀಲಿಸಿ ಸದರಿ ವರದಿಯನ್ನು ತಮ್ಮ ಅವಗಾಹನೆಗೆ ಸಲ್ಲಿಸಿದೆ.

K.M ಹನುಮಂತ 5/01/24
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು(ಗುಣಭರವಸೆ)

13) ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು(ಗುಣಭರವಸೆ)
ಕಂಡಿಕೆ (07) ರಿಂದ (12) ರವರೆಗಿನ ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಗುಣಭರವಸೆ) ವಿಭಾಗದವರ ವರದಿಯನ್ನು ಅವಗಾಹನೆಗೆ ಹಾಗೂ ಮುಂದಿನ ಕ್ರಮಕ್ಕಾಗಿ ತಮ್ಮ ಅವಗಾಹನೆಗೆ ಸಲ್ಲಿಸಿದೆ.

05/01/24
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು(ಗುಣಭರವಸೆ)

14) ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರು (ಗುಣಭರವಸೆ)
ಕಂಡಿಕೆ (13) ರಿಂದ (13) ರವರೆಗಿನ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಗುಣಭರವಸೆ) ವಿಭಾಗದವರ ವರದಿಯನ್ನು ಮುಂದಿನ ಕ್ರಮಕ್ಕಾಗಿ ತಮ್ಮ ಅವಗಾಹನೆಗೆ ಸಲ್ಲಿಸಿದೆ

05/01/24
ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರು (ಗುಣಭರವಸೆ)

15) ಕಾಲಿಂಗ್ ಯಲಹಂಕ ವಿಭಾಗ

Executive Engineer
Bruhat Bengaluru Mahanagara Palike
Yelahanka, Division

ಪು.ತಿ.ನೋ

QUALITY ASSURANCE REPORT/QUALITY CONTROL REPORT

SE/QA/PR/391/2023-24, DATE: 08/01/24

Name of Work	:	"Improvements, developments and Construction Of Lead Off Drain From Venkatala Lake View Layout To Yelahanka Waste Weir and Samudaya Bhavana at Ambedkarnagaru and Additional floor to Someswara temple Samudaya Bhavana and Kanakanagara Samudaya bhavana, Additional Improvements to Garadi mane and Developemental Of Balanace Roads In Kempegowda Ward, Providing Chain link Fencing to Doddabettahalli Govt. School Ground (Sy.No5) in ward no. 01, 03,04 and 05 " (Estimated cost – 700.00 Lakhs)
Job Code	:	001-23-000017
Bill No.	:	**3rd & Final bill. Rs. 2,35,04,940.38(Including GST)**
Name of Agency	:	**Sri. Shankarappa .T.K**
Type of Test Performed	:	Rebound Hammer Test as per IS13311-(2)-1992
Materials on which Tests Was Performed	:	1. Plinth Beam (M25) 2. RCC Column (M25) 3. Kerb Stone (M20) 4. Precast Cover Slab (M20) 5. CC Road (M30) 6. Culvert Slab (M20) 7. Ceramic Floor Tiles 8. Granite stone slab 9. SS Railings 10. Precast Designer Tiles 11 Structural Steel 20mm Rod 12. Structural Steel SHS 150x150mm
Officers present during inspection	:	1. Sri. Mohan AE –New Town Sub Division Yelahanka 2. Smt. L.Varalakshmi EE-Quality Assurance 3. Sri. K.M.Yadukrishna AEE-Quality Assurance
Project Management Consultants	:	NEWZEN CONSULTSASNTS
Observations	:	➢ NDT (Rebound hammer test) Test was conducted by Project Management Consultants at random locations in presence of AE (New Town Sub Division Yelahanka) along with EE –QA, AEE –QA. ➢ The Rebound Hammer Test was conducted randomly on Plinth Beam (M25), RCC Column (M25), Kerb Stone (M20), Precast Cover Slab (M20), CC Road (M30), Culvert Slab (M20). The readings and results are recorded by the PMC consultants. ➢ The readings of Rebound Hammer Test results are tabulated and analysis of test results done by PMC is here by furnished. ➢ Test reports pertaining to Ceramic Floor Tiles, Granite stone slab, SS Railings, Precast Designer Tiles, Structural Steel 20mm Rod, Structural Steel SHS 150x150mm are obtained from Bangalore University for the parameters mentioned in the table-14 to 19 ➢ The location wise test results are reproduced in the tables shown below
Test Locations	:	Location 1 : Ambedkar Samudhaya Building, Left Side Of Building[Inside Opp To

Improvements, developments and Construction Of Lead Off Drain From Venkatala Lake View Layout To Yelahanka Waste Weir and Samudaya Bhavana at Ambedkarnagaru and Additional floor to Someswara temple Samudaya Bhavana and Kanakanagara Samudaya bhavana, Additional Improvements to Garadi mane and Developemental Of Balanace Roads In Kempegowda Ward, Providing Chain link Fencing to Doddabettahalli Govt. School Ground (Sy.No5) in ward no. 01, 03,04 and 05 "

Govt Primary School)

Location 2: Amdekar Samudhaya Building, Left Side Of Building[Inside Opp To Govt Primary School), 2nd Column

Location 3: Amdekar Samudhaya Building, Left Side Of Building[Inside Opp To Govt Primary School) 4th Column

Location 4: Amdekar Samudhaya Building Right Side Column From Outside[1st one Column], 1st Column

Location 5: Amdekar Samudhaya Building Right Side Column From Outside[4th one Column

Location 6: Amdekar Samudhaya Building , Infront Of Building

Location 7: Inside Attur Lake, LHS Side [Chainage-0.00 to 51.00m]

Location 8: Inside Attur Lake, RHS SIDE [Chainage-0.00 to 140.00m]

Location 9: Inside Attur Lake, Opp to Gate [Chainage-0.00 to 17.00m]

Location 10. Ward No-03 SFS 407, 3rd A Cross Rd SFS 407

Location 11: Ward No-03 SFS 407, 4th Cross Rd SFS 407

Location 12: Ward No-03 CHS 707, 2nd Main[G.S Entreprises Store Rd]

Location 13: Ward No-03 CHS 707, Near Vinayaka Temple

Table-01: Rebound Hammer Test Results

Sl. No.	Member	Rebound Hammer Number	Average reading	Compressive Strength (N/mm2)	Impact Direction
Location 1 : Amdekar Samudhaya Building, Left Side Of Building[Inside Opp To Govt Primary School)					
1	Plinth Beam (M25)	34	31.55	26.0	Horizontal
2		32			
3		30			
4		32			
5		30			
6		34			
7		30			
8		32			
9		30			

Table-02: Rebound Hammer Test Results

Sl. No.	Member	Rebound Hammer Number	Average reading	Compressive Strength (N/mm2)	Impact Direction
Location 2: Amdekar Samudhaya Building, Left Side Of Building[Inside Opp To Govt Primary School), 2nd Column					
1	RCC Column (M25)	32	31.77	28.0	Horizontal
2		34			
3		32			
4		32			
5		30			
6		34			
7		30			
8		30			
9		32			

Table-03: Rebound Hammer Test Results

Sl. No.	Member	Rebound Hammer Number	Average reading	Compressive Strength (N/mm2)	Impact Direction
Location 3: Amdekar Samudhaya Building, Left Side Of Building[Inside Opp To Govt Primary School] 4th Column					
1	RCC Column (M25)	30	31.33	26.00	Horizontal
2		34			
3		30			
4		32			
5		30			
6		34			
7		30			
8		32			
9		30			

Table-04: Rebound Hammer Test Results

Sl. No.	Member	Rebound Hammer Number	Average reading	Compressive Strength (N/mm2)	Impact Direction
Location 4: Amdekar Samudhaya Building Right Side Column From Outside[1st one Column], 1st Column					
1	RCC Column (M25)	32	31.11	26.0	Horizontal
2		30			
3		32			
4		32			
5		32			
6		30			
7		30			
8		30			
9		32			

Table-05: Rebound Hammer Test Results

Sl. No.	Member	Rebound Hammer Number	Average reading	Compressive Strength (N/mm2)	Impact Direction
Location 5: Amdekar Samudhaya Building Right Side Column From Outside[4th one Column					
1	RCC Column (M25)	34	31.55	26.0	Horizontal
2		32			
3		30			
4		32			
5		30			
6		34			
7		30			
8		32			
9		30			

K.M. Hallikeri 5/1/24

Improvements, Developments and Construction Of Lead Off Drain From Yenkatala Lake View Layout To Yellakola Water Wrie and Samudaya Bhavans at Ambedkarnagara and Adhijanal Hane to Sunnamara temple Samudaya Bhavana and Kurubarapura Samudaya Bhavana, Additional improvements to Gundi sewer and Development Of Rilkiane Road in Kempegowda Ward, Providing Chain link Fencing to Doddabelakodi Govt. School Ground (Sy.No) in wards no. 66, 83,84 and 85".

Table-06: Rebound Hammer Test Results

Sl. No.	Member	Rebound Hammer Number	Average reading	Compressive Strength (N/mm2)	Impact Direction
Location 6: Amdekar Samudhayn Building , Infront Of Building					
1	Kerb Stone (M20)	30	28.22	22	Horizontal
2		28			
3		30			
4		26			
5		28			
6		26			
7		30			
8		28			
9		28			
1	Precast Cover Slab (M20)	30	26.55	22	Vertical Down
2		28			
3		28			
4		24			
5		28			
6		26			
7		24			
8		26			
9		28			

Table-07: Rebound Hammer Test Results

Sl. No.	Member	Rebound Hammer Number	Average reading	Compressive Strength (N/mm2)	Impact Direction
Location 7: Inside Attur Lake, LHS Side [Chainage-0.00 to 51.00m]					
1	Kerb Stone (M20)	26	27.77	22.0	Horizontal
2		28			
3		28			
4		24			
5		28			
6		28			
7		30			
8		28			
9		30			

Table-08: Rebound Hammer Test Results

Sl. No.	Member	Rebound Hammer Number	Average reading	Compressive Strength (N/mm2)	Impact Direction
Location 8: Inside Attur Lake, RHS SIDE [Chainage-0.00 to 140.00m]					
1	Kerb Stone (M20)	26	27.33	20.0	Horizontal
2		28			
3		28			
4		24			
5		28			
6		26			
7		30			
8		28			
9		28			

Improvements, developments and Construction Of Land Fill Dyke From Yethinhole Lake View Layout To Yethinhole Dump Yard and Samudaya Bhavana at Ambedkarnagara and Additional floor to Anganwadi temple Samudaya Bhavana and Kanakanagara Samudaya Bhavana, Additional improvements to Carrell Mine and Development Of Bellavara Roads in Kempegowda Ward, Providing Chain link Fencing to Bukkabetakuli Govt. School Ground (Ps No5) in ward no. 81, 82 and 85.

K.M. Shankar 5/12/24

Table-09: Rebound Hammer Test Results

Sl. No.	Member	Rebound Hammer Number	Average reading	Compressive Strength (N/mm2)	Impact Direction
Location 9: Inside Attur Lake, Opp to Gate [Chainage-0.00 to 17.00m]					
1	CC Road (M30)	34	31.55	32.0	Vertical Down
2		32			
3		30			
4		32			
5		30			
6		34			
7		30			
8		32			
9		30			

Table-10: Rebound Hammer Test Results

Sl. No.	Member	Rebound Hammer Number	Average reading	Compressive Strength (N/mm2)	Impact Direction
Location 10: Ward No-03 SFS 407, 3rd A Cross Rd SFS 407					
1	Culvert Slab (M20)	28	27.33	26.0	Vertical Down
2		28			
3		26			
4		30			
5		28			
6		26			
7		28			
8		26			
9		26			

Table-11: Rebound Hammer Test Results

Sl. No.	Member	Rebound Hammer Number	Average reading	Compressive Strength (N/mm2)	Impact Direction
Location 11: Ward No-03 SFS 407, 4th Cross Rd SFS 407					
1	Culvert Slab (M20)	26	26.0	24.0	Vertical Down
2		28			
3		26			
4		24			
5		28			
6		26			
7		24			
8		26			
9		26			

Table-12: Rebound Hammer Test Results

Sl. No.	Member	Rebound Hammer Number	Average reading	Compressive Strength (N/mm2)	Impact Direction
Location 12: Ward No-03 CHS 707, 2nd Main[G.S Entreprises Store Rd]					
1	Culvert Slab (M20)	28	25.77	24.0	Vertical Down
2		26			
3		26			
4		24			
5		28			
6		26			
7		24			
8		24			
9		26			

Table-13: Rebound Hammer Test Results

Sl. No.	Member	Rebound Hammer Number	Average reading	Compressive Strength (N/mm2)	Impact Direction
Location 13: Ward No-03 CHS 707, Near Vinayaka Temple					
1	Culvert Slab (M20)	26	25.55	22.0	Vertical Down
2		28			
3		26			
4		24			
5		26			
6		26			
7		24			
8		24			
9		26			

Table-14: Test Report for Granite stone Sample

SI NO	Test conducted	Test results	Requirements as per IS:14223,Part-1:1995, Table.1	Reference
2	Dry Density	2.621 g/cc	2.60-2.68	--------
3	Water Absorption	0.39%	0.50, max	IS:14223(partI):1995
4	Specific Gravity	2.76	2.75, min	IS9143-1979
5	Moisture Content	0.06%	0.15,max	IS 13030-1991
6	Tensile Strength	132.0 Kg/cm^2	90.0 Kg/cm^2,min	IS 13365(partI)-1998
7	Mob's Hardness	6.5 on a scale of 10	6-7	--------

Improvement, Development and Construction Of Land Off Drain From Yedakola Lake View Layout To Yelahanka Wood View and Surendra Bhavana at Ambedkarnagara and Additional Base to Sidemen temple Samudaya Bhavana and Kanakarnagara Samudaya Bhavana, Additional Improvements to Gerush mane and Development Of Balanpur Roads in Kempegowda Ward, Providing Chain link Fencing to Doddatarahalli Govt. School Ground (Sy.No5) in ward no. 01, KLE(BBMP) ".

Table-15: Test Report for Ceramic Glazed wall Tiles

Crazing Resistance Test			
SI NO	Identification	Wet Transverse Strength (N/sq.mm)	Requirements
1	001	Craze not observed	Craze: A Craze is a crack shown as a fine line, limited to the surface of a tile
2	002		
3	003		

Water Absorption Test				
SI NO	Identification	Water Absorption (% by wt.)	Avg. Value (%)	Requirements
1	001	5.93	5.99%	As per IS: 15622-2006 (B-II) 3>E<6.Individual maximum 6.20%
2	002	5.87		
3	003	6.04		
4	004	5.98		
5	005	6.14		

Modulus of Rupture				
SI NO	Identification	Modulus of Rupture N/mm^2	Avg. Value N/mm^2	Requirements
1	001	31.95	31.85	As per IS: 15622-2006 (B-III) the average 12 for thickness<7.5mm The average 15 for thickness≥7.5mm
2	002	31.25		
3	003	32.05		
4	004	31.80		
5	005	32.15		

Table-16: Test Report on Stainless Steel – 50mm, 40mm&20mm dia Pipe

A)Chemical Test Results

Sl No	Type/Description	Carbon %	Silicon %	Manganese %	Phosphorus %	Sulphur %	Chromium %	Nickel %
1	Stainless Steel – 50mm dia Pipe	0.038	0.209	1.136	0.024	0.004	19.04	8.176
2	Stainless Steel – 25mm dia Pipe	0.042	0.184	1.142	0.028	0.006	18.56	8.213

Table-17: Test Report for Precast Designer Tiles

Wet Transverse Strength				
SI NO	Identification	Wet Transverse Strength N/mm^2	Avg. Wet Transverse Strength N/mm^2	Requirements as per IS : 1237-1980
1	001	4.25	4.28	The average wet transverse strength should not be less than 3.0 N/mm^2
2	002	4.10		
3	003	4.50		

Water Absorption Test				
SI NO	Identification	Water Absorption (%)	Avg. Value (%)	Requirements
1	001	3.52	3.63%	Less than 10%
2	002	3.67		
3	003	3.72		

Table-18: Test Results of Structural Steel

Sample: M S Square rod 20mm			
SL.NO	Description	Result	Required as per as IS Code 2062: 2011
1	Proof stress/Yield stress, fy N/mm2	276.0	250 N/mm2 (Min)
2	Percentage of Elongation, %	27.10	23.0-30.0
3	Ultimate Tensile Strength, N/mm2	462.0	410-530 N/mm2
4	Bend Test	Passes	-------

Chemical Test			
SL.NO	Name of the Constituents	Result (%)	Required as per as IS Code 2062: 2011
1	Carbon,%	0.119	0.23
2	Sulphur,%	0.018	0.045
3	Phosphorous,%	0.023	0.045
4	Manganese,%	0.642	1.5
5	Silicon,%	0.137	0.4

Table-19: Test Results of Structural Steel

Sample: SHS 150x150mm			
SL.NO	Description	Result	Required as per as IS Code 2062: 2011
1	Proof stress/Yield stress, fy N/mm2	284.0	250 N/mm2 (Min)
3	Percentage of Elongation, %	27.30	23.0(min)
4	Ultimate Tensile Strength, N/mm2	468.0	410-530 N/mm2
5	Bend Test	Passes	-------

Chemical Test			
SL.NO	Name of the Constituents	Result (%)	Required as per as IS Code 2062: 2011
1	Carbon,%	0.116	0.23
2	Sulphur,%	0.018	0.045
3	Phosphorous,%	0.022	0.045
4	Manganese,%	0.639	1.5
5	Silicon,%	0.136	0.4

Conclusion:

The file containing 3rd & **Final Bill** has been submitted for the above work to QA department on **02.01.2024** requesting for spot inspection. Engineers of QA/QC division have visited the work spot on **02.01.2024**

PMC team was instructed to assess the strength of concrete used Plinth Beam (M25), RCC Column (M25), Kerb Stone (M20), Precast Cover Slab (M20), CC Road (M30), Culvert Slab (M20), by Rebound Hammer Test. The Rebound hammer test were conducted by PMC in presence of engineer in charge of work.

Test reports pertaining to Ceramic Floor Tiles, Granite stone slab, SS Railings, Precast Designer Tiles, and Structural Steel 20mm Rod, Structural Steel SHS 150x150mm are obtained and submitted from Bangalore University.

Engineer in charge of work shall ensure that work executed as per this bill is not claimed in any other bill /work or else Engineer in charge of work shall be held responsible.

From the test results furnished by PMC, it is concluded that the results of the samples collected are in accordance with the standards/ specifications mention in the IRC codes. However, the results submitted by the PMC have been reproduced here with for further needful action. The results checked by QA/QC relates only for item tested in the particular location randomly.

Improvements, developments and Construction Of Lane Off Drain From Yediyala Lake View Layout To Yediyala Water Weir and Sanmaya Bhavana at Ambedkarnagara and Additional Floor to Sanmaya rangla Samudaya Bhavana and Kanakanagara Samudaya Bhavana, additional Improvements to Paved colour and Development Of Balance Roads in Kempegowda Ward, Providing Chain link Fencing to Peddakeresahalli Govt. School Ground (Sy.No's) in ward no. 81, 83,84 ward.

05/01/24

Further, QA/QC directs the PMC and Engineer in-charge of the work that all materials used for the work shall be inspected, tested and accepted as per the relevant specifications before incorporation in the work. The frequencies and methods of sampling and testing materials, including those required for definite purpose and not covered by MORT&H specifications shall be in accordance to the relevant IRC or BIS or AASHTO/ASTM/BS standards in order of priority.

The concerned Engineer in charge of the work shall follow the direction issued by Chief Commissioner Letter number dated 01.08.2022 and 14.09.2022 and take necessary action as appropriate in accordance with the law.

Note:-

This report by QA/QC is pertaining to the work carried out in **3rd & Final bill** only. Therefore, further QA/QC reports shall be obtained for the items of work carried out in future Running Account bill / Final bill.

Engineer in charge of work shall display details of work, work code, cost of project, start and completion date, and information of Engineer in charge of work with contact numbers at work spot.

Engineer in charge of work and Agency shall ensure that if any damages or defects occur pertaining to the executed work within the Defect Liability period (DLP). The same shall be rectified immediately on top priority without fail.

Engineer in charge of work shall ensure that any changes/ modification/change in location in the sanctioned estimate to be got approved by competent authority.

Improvements, development and Construction Of Lead Off Drain From Venkatala Lake View Layout To Vaddarala Waste Weir and Samudaya Bhavana at Anekallamangala and Additional Hall to Sanjeevana temple Samudaya Bhavana and Kanthanagara Samudaya Bhavana, Additional Improvements to Cement stone and Developmental Of Balasuru Roads in Kengeguddu Ward, Providing Chain link Fencing to Dodddabettahalli Govt. School Ground (Sy.No5) in ward no. 81, 82,86 and 89.".

III & final Bill

	Decimal	DMS
Latitude	13.092709	13°5'33" N
Longitude	77.583939	77°35'2" E

2024-01-02(Tue) 16:29

	Decimal	DMS
Latitude	13.092604	13°5'33" N
Longitude	77.583894	77°35'2" E

2024-01-02(Tue) 16:30

III & final bill

	Decimal	DMS
Latitude	13.09263	13°5'33" N
Longitude	77.583813	77°35'1" E

2024-01-02(Tue) 16:37

	Decimal	DMS
Latitude	13.092673	13°5'33" N
Longitude	77.583854	77°35'1" E

2024-01-02(Tue) 16:39

III & Final Bill

	Decimal	DMS
Latitude	13.092627	13°5'33" N
Longitude	77.589802	77°35'1" E

2024-01-02(Tue) 16:40

	Decimal	DMS
Latitude	13.092725	13°5'33" N
Longitude	77.589969	77°35'2" E

2024-01-02(Tue) 16:43

Improvement, development and Construction Of Load Of Drain From Yenkatla Kere Vote Farms To Srikanta Water Way and Secondary Rhoutes at Ashwathnagara and Additional Rote to Saraswathi Temple Secondary Rhoutes and Kanchanagiri Secondary Rhoutes Additional Improvements to Cartch drain and Development Of Rhoutes Roads in Kempegowda Ward, Providing Chain link Fencing to Doddachikkalli Govt. School

Decimal DMS
Latitude 13.092725 13°5'33" N
Longitude 77.583969 77°35'2" E
2024-01-02(Tue) 16:44

Decimal DMS
Latitude 13.09275 13°5'33" N
Longitude 77.583968 77°35'2" E
2024-01-02(Tue) 16:45

	Decimal	DMS
Latitude	13.113536	13°6'48" N
Longitude	77.563148	77°33'47" E

2024-01-02(Tue) 15:22

	Decimal	DMS
Latitude	13.113504	13°6'48" N
Longitude	77.563093	77°33'47" E

2024-01-02(Tue) 15:22

	Decimal	DMS
Latitude	13.113379	13°6'48" N
Longitude	77.563378	77°33'48" E

2024-01-02(Tue) 15:23

	Decimal	DMS
Latitude	13.11309	13°6'47" N
Longitude	77.564143	77°33'50" E

2024-01-02(Tue) 15:32

	Decimal	DMS
Latitude	13.102008	13°6'7" N
Longitude	77.57365	77°34'25" E

2024-01-02(Tue) 18:14

	Decimal	DMS
Latitude	13.1027	13°6'9" N
Longitude	77.57364	77°34'25" E

2024-01-02(Tue) 18:17

Decimal DMS
Latitude 13.102693 13°6'9" N
Longitude 77.573599 77°34'24" E
2024-01-02(Tue) 18:20

Decimal DMS
Latitude 13.105403 13°6'19" N
Longitude 77.575857 77°34'33" E
2024-01-02(Tue) 18:35